GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

Water Resources Department - Cost implication due to variation of TBL from +70.104 m (as basic project parameters) to TBL +73.600 (as per approved designs and drawings) of Hiramandalam reservoir of Phase-II of Stage-II of B.R.R.Vamsadhara Project–Payment of extra cost-Sanction-Accorded-orders-Issued.

WATER RESOURCES (Proj.I.A1) DEPARTMENT

G.O.RT.No. 284 **Dated: 13-06-2017**

Read:-

From the Chief Engineer, North Coast, Visakhapatnam, Lr. No.CE.NC/VSP/DEE1/AE10/HLM vol.26, dated.31.12.2016 and 22-03-2017.

***

ORDER:

In the reference read above, the Chief Engineer, North Coast has submitted that the work, "Investigation, designs, estimation of earth dam for Hiramandalam Reservoir to store a capacity of 19.05 of water and construction of surplus arrangements, construction of left head sluice for link canal to a discharge of 4000 cusecs and excavation of link canal to connect right main canal, construction of right head sluice for High level canal and excavation of high level canal for a length of 30 Km" was entrusted to M/s Soma Patel-ASI (JV) vide agreement No.645E/2004-05, Dt.31.03.2005 of the Superintending Engineer, B.R.R. Vamsadhara Project Circle, Srikakulam for Rs.353.50 Crores under EPC Turnkey system. The works are in progress.

2. The agency has represented the Government on 06.08.2015 with a request to resolve certain issues i.e., payment of extra cost towards raising of TBL of Earth Dam from (+) 70.104 m to (+) 73.60m. Accordingly, the Government have issued instructions vide Memo No.30793/Proj.I.A1/2015, dated.09.11.2015 to place the issues raised by the agency before the State Level Standing Committee and IBM Committee and to furnish the recommendations to Government for taking final decision.

3. The SLSC and IBM Committee have examined in detail and recommended to the Government to consider payment of extra cost of Rs.4552.09 Lakhs due to raising of TBL from +70.104m (as per basic parameters) to +73.600m (as per approved designs for

PTO

execution). The Chief Engineer, North Coast has also submitted that since there is a raising of TBL from 70.104 M (as per basic project parameters) to +73.600 M (as per approved drawings for execution) which is a deviation from the basic project parameters of the Contract Agreement the same was recommended by the Committee of SLSC and IBM. Hence the Chief Engineer, North Coast has also recommended to consider payment of extra cost of Rs.4552.09 Lakhs.

4. Government after careful consideration hereby permit the Chief Engineer, North Coast as recommended by the State Level Standing Committee and IBM Committee for payment of extra cost of Rs 4552.09 lakhs as there is a raising of TBL from 70.104M (as per basic project parameters) to +73.600 M (as per approved drawings for execution) which is a deviation from the basic project parameters of the contract agreement subject to ensuring the correctness of payments as per agreement conditions and Govt orders in vogue.

5. The Chief Engineer, North Coast, Visakhapatnam shall take necessary action in the matter accordingly.

6. This order issues with the concurrence of Finance (FMU-WR II) Department vide their U.O.No.48022/28/FMU-WR II/2017, dated 17-04-2017.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

SHASHI BHUSHAN KUMAR
SECRETARY TO GOVERNMENT

To
The Chief Engineer, North Coast, Visakhapatnam

Copy To:

The Accountant General, A.P, Hyderabad
The Pay & Accounts Office, A.P, Ibrahimpatnam, Vijayawada
The Director of Works & Accounts, Vijayawada
Finance (FMU-WR II) Department
The P.S to Minister (WRD)
The P.S to Secretary (WRD)
SF/SC

//FORWARDED::BY ORDER//

SECTION OFFICER